



Cert No.	No. 0066
No. Appliances	1

Company / Installer				Inspection / Installation Address										Landlord / Agent / Customer												
Engineer		Gary Burnell						Name		Nutfield Church Primary School						Name		Nutfield Church Primary School								
Company		True Heating Solutions						Address		59 Mid Street South Nutfield Surrey						Company Name										
Address		82 Burwash Road Crawley West Sussex RH10 6LF														Address		59 Mid Street South Nutfield Surrey								
Tel No.		07834151341						Postcode		RH1 4JJ						Postcode		RH1 4JJ								
Gas Safe Reg.		637840						Mobile								Email		sbm@nutfield.surrey.sch.uk								
ID Card No.		5743033						Landline		01737 823239						Phone										
Email		trueheatingsolutions@hotmail.com						Email		sbm@nutfield.surrey.sch.uk						Unique Property Reference Number										
								Unique Property Reference Number																		
Appliance Details								Flue Tests									Inspection Details									
#	Location	Make	Model	Type	Serial No	Flue Type	Operating pressure (mBar) or heat input (kW/h or Btu/h)	Safety Device(s) correct operation	Spillage test	Smoke Pellet Flue Flow Test	Initial (low) combustion analyser reading			Final (high) Combustion analyser reading			Satisfactory Termination	Flue visual condition	Adequate ventilation	Landlord's appliance	Inspected	Appliance visual check	Appliance serviced	Appliance safe to use		
											Ratio	CO ppm	CO2 (%)	Ratio	CO ppm	CO2 (%)										
1	Bungerlow	Worcester	Worcester Greenstar 18Ri	Boiler	5570-757-001353-773600070	RS	18kw	Yes	N/A	N/A	0.0001	10	8.77	0.0014	133	9.24	Yes	Pass	Yes	Yes	Yes	Yes	Yes	Yes		
2																										
3																										
4																										
5																										
Installation Pipework												Audible CO Alarms														
Satisfactory Visual Inspection				Emergency Control Accessible			Satisfactory Gas Tightness Test			Equipotential Bonding Satisfaction			Approved CO Alarms Fitted			Are CO Alarms in Date			Testing CO Alarms			Smoke Alarms Fitted				
Yes	✓			Yes	✓		Yes	✓		Yes	✓		Yes	✓		Yes	✓		Yes	✓		Yes	✓			
No	—			No	—		No	—		No	—		No	—		No	—		No	—		No	—			
N/A	—			N/A	—		N/A	—		N/A	—		N/A	—		N/A	—		N/A	—		N/A	—			
Give Details of Any Faults																	Rectification Work Carried Out									
Condense pipe needs to be enlarged to 40mm to prevent freezing.																	None									
Recommend replacing burner seal and electrodes next service.																										
Details of Works																										
Annual service / gas tightness test from meter																										
Has flue cap been put back?																										
Yes																										
Signatures																										
Signed								Received By								Date				10/02/2025						
Print Name		Gary Burnell						Print Name		Freddy						Next Inspection Date				10/02/2026						