

Maintenance Certificate

Name Nutfield Church Primary School
Address 59 Mid Street
South Nutfield
Surrey
Postcode RH1 4JJ
Job Ref: 453833
Engineer Clive Hearn
Arrived 13/02/25 16:04
Left 13/02/25 16:39

Our Ref: NUTFIE::
Installation: A) Intruder Alarm System
Premises: C) Public Sector
Signalling: EB7) Redcare Advanced
Order No:
Reason for Visit: Routine Maintenance Visit
Call Out Charge 0.00
Materials 0.00
Other 0.00
Total Ex VAT: 0.00

Findings and Action Taken:

Rm Routine Maintenance: all checks completed all ok.

[There were no disconnections on this visit.](#)

[There were no isolations on this visit.](#)

Checks carried out:

1 Check the installation, location and siting of all equipment against the specification and is fitted to the relevant standards stated on the specification	☒	12 At least one tamper device has been activated and triggered a tamper	☒	24 PSU Voltage 2 13.92	☒
2 Ensure that the installed system meets the as-fitted document	☒	13 Check operation of all audible warning devices for correct operation	☒	25 The equipment has been correctly reinstated after testing	☒
3 Check the satisfactory operation of all detection devices	☒	14 Check alarm system is fully operational	☒	26 PSU mA 2 168	☒
4 Check the satisfactory operation of all deliberately operated devices	N/A	15 Refresher training has been offered to the client	N/A	27 The system has been put back into service at the monitoring station where applicable	☒
5 Check that the battery requirements meet the fitted regulation as stated on the specification	☒	16 Entry and exit procedures have been checked and still correct	☒	28 PSU Voltage 3 13.77	☒
6 Check mains and standby power supplies including correct charging and standby rates	☒	17 Panel Voltage	☒	29 PSU mA 3 185	☒
7 Check control unit for correct operation	☒	18 Environmental conditions have been checked for adverse effects ie external containment ducting etc	☒	30 PSU Voltage 4	N/A
8 Check remote signalling equipment (intelligibility to be ascertained)	☒	19 Panel mA	☒	31 PSU mA 4	N/A
9 Test signalling equipment to central station	☒	20 Operation of self-powered warning devices including removal of hold-off voltage	☒	32 PSU Voltage 5	N/A
10 Setting procedure tested where possible along with any part sets	☒	21 PSU Voltage 1	☒	33 PSU mA 5	N/A
11 Engineer's copy of specification and or drawings marked up and left in control panel (where appropriate). Copies to be	☒	22 PSU mA 1 305	☒	34 PSU Voltage 6	N/A
		23 Visual inspection of electrical connections for potential problems	☒	35 PSU mA 6	N/A
				36 PSU Voltage 7	N/A
				37 PSU mA 7	N/A
				38 PSU Voltage 8	N/A
				39 PSU mA 8	N/A
				40 PSU Voltage 9	N/A
				41 PSU mA 9	N/A
				42 All paths tested	☒


Maintenance Certificate

43 Signals sent by activating the system. If triggered manually please state why IE unable to fully set system



Clive Hearn

Signed by client:



Carried out by: Clive Hearn

John at 13/02/25 16:39

Visit us at:
admiralsecurity.co.uk

info@admiralsecurity.co.uk
01737 855 900 (Surrey) / 01444 440 184 (Sussex)

Trading address: Office F3, Robert Denholm House, Bletchingley Road, South Nutfield, Surrey, RH1 4HW

Registered address: 2, Effingham Road, Reigate, Surrey, RH2 7JN

Registered in England & Wales No. 2722048. VAT No. 602 4307 88

Directors: Andrew Austin, Phillip Burchell, Andrew Gerrard

